

State Government Funding Commitments



Shire of
Serpentine
Jarrahdale

Project	Commitment	Update
Jarrahdale Outdoor Hub	\$30,000	<ul style="list-style-type: none"> Complete - Stage 1 includes an open irrigated turf area, more accessible pathways and a public BBQ facility
Jarrahdale Cemetery Toilet	\$35,000	<ul style="list-style-type: none"> In progress - contractor appointed and works underway. Completion expected June 2024
Briggs Park dugouts	\$48,380	<ul style="list-style-type: none"> Complete - dugouts installed
SJ Community Recreation Centre	\$106,500	<ul style="list-style-type: none"> Complete - facility upgrades and improvements delivered (basket ball backboards, painting, LED lighting)
Byford Skate Park - Stage 2 Upgrades	\$800,000	<ul style="list-style-type: none"> In progress - Detailed design complete. Clearing Permit/offset program being finalised to allow project to progress to construction
Splash Park	\$1.34 million	<ul style="list-style-type: none"> Request with Minister for Sport to re-allocate funding to deliver a Bike Pump Track in Byford at Briggs Park.
Hypergrowth Roads Program	\$18 million	<ul style="list-style-type: none"> Kargotich Road Stage 1 upgrades (between Rowley Road and Thomas Road) completed late 2023 Upgrades to Soldiers Road roundabouts commenced April 2024
Keirnan Park Recreation and Sporting Precinct	\$20 million	<ul style="list-style-type: none"> Planning for Stages 1A and 1B complete Pre-tender estimates complete for Stage 1A and update to Elected Members in the coming weeks with options to progress to construction tender for Stage 1A